

TENDER FOR CONSTRUCTION OF PRECAST / PREFABRICATED BOUNDARY WALL AT SBFI PLOTS AT INDORE					
Sr.No	Description of Items	U	Qty	Rate	Amount
1	Precast / Prefabricated Boundary Wall: Providing, and laying Precast / Prefabricated Boundary wall including required excavation of pit, P.C.C and R.C.C of pit size of the pit 800 X 800 X 800 mm depth having panel size: 2100 X 300 X 50 mm 4 wires 4 mm prestressed Grade of Concrete M:25 and Columns of size 3250 X 150 X 150 mm with 4 mm wires prestressed grade of concrete M:30. The total height of the boundary wall shall be 1800 mm above formation level (natural ground level in case formation level is less than natural ground level.). Upto height of 1800 mm , it shall be constructed with precast reinforced cement concrete panels. The RCC precast reinforced concrete columns and footing shall be minimum 1000 mm below finished formation level. The precast reinforced concrete RCC panels shall be atleast 600 mm below the formation level. The grade of concrete for all precast/ cast in situ work shall be M30 grade for columns and M25 grade for panel and footings.	Sqmt	2145.00		
	Total Cost				

GST extra as applicable

Signature of the Vendor